

## *SEQUENCE OF WORK*

### *ASSOCIATED WITH LOT 2A AND LOT 155-170 REDMOND ST., BURLINGTON, MA*

---

- Install erosion control at limit of work (staked Filtrex wattles or straw bales).
- Cut and remove trees within the limit of work.
- Clear and grub lot areas for excavation of foundation and yard preparation. Remove any non-native or invasive species as warranted.
- Excavate hole for foundation. Dewater if necessary after consulting Conservation staff with methodology. Place excavated material in designated areas, away from riverfront.
- Pour the foundation and begin framing.
- Install utility services and roof infiltration system.
- Rough grade the lot area.
- Pave the driveway (binder course).
- Complete house construction. Place loam and seed. Fine grade the lot for lawn and landscaping.
- Final landscaping.

\*Erosion control will not be removed until project is finalized and approved by Conservation.

